FDG CONSTRUCTION · TEST DOSSIER READINESS

SYNTHETIC — Water pipe test dossier

SYNTHETIC-TC01 · Source cutoff 2026-10-17

PACK-001 · WORK-001

SYNTHETIC — Water pipe test

Readiness declaration: Accepted · Synthetic readiness reviewer · 2026-10-17

Procedure SYNTHETIC procedure/version P-1 · Review evidence SYNTHETIC-READY-REVIEW

Prerequisites: SYNTHETIC prerequisite review reference; demonstration only
Hold / witness basis: SYNTHETIC hold/witness release reference; demonstration only

Recorded dossier checks satisfied

Scoped source checks passed. This is not operating clearance or whole-project acceptance.

Latest test source

TEST-002 · 2026-10-17 · Passed

Original test / retest history (2)

TEST-001 · 2026-10-17 · Failed

Predecessor First recorded attempt

Method SYNTHETIC procedure/version P-1

Criterion SYNTHETIC project criterion / required units; no real engineering standard claimed

Measured / observed: SYNTHETIC leak observed · Outcome Failed

Performer Synthetic site engineer · Witness Not recorded

Reviewer Synthetic result reviewer · 2026-10-17 · Evidence SYNTHETIC-FAILED-TEST-1

FDG-TC-1 | Pack revision: PACK-001 / 2

TEST-002 · 2026-10-17 · Passed

Predecessor TEST-001

Method SYNTHETIC procedure/version P-1

Criterion SYNTHETIC project criterion / required units; no real engineering standard claimed

Measured / observed: SYNTHETIC criterion recorded as met · Outcome Passed

Performer Synthetic site engineer · Witness Not recorded

Reviewer Synthetic result reviewer · 2026-10-17 · Evidence SYNTHETIC-PASSED-RETEST-2

FDG-TC-1 | Pack revision: PACK-001 / 2

Punch / outstanding-item sources

PUNCH-001 · Closed

SYNTHETIC outstanding label / fixture item · Synthetic repair owner · Due 2026-10-19

Closure evidence SYNTHETIC-PUNCH-CLOSE · Synthetic punch verifier · 2026-10-17

Test dossier receipt

DOSSIER-001 · Accepted

Receiving person Synthetic receiving engineer · Target 2026-10-20

Recorded receipt: Synthetic receiving engineer · 2026-10-17 · SYNTHETIC-DOSSIER-RECEIPT

This is a working source index, not a commissioning certificate, professional signature, full project acceptance or maintenance-ready assessment. Retain original procedures, instrument/calibration information and test evidence under actual project authority. Daily reported/verified/accepted and commercial quantities remain separate.